LIBRARY
SUPREME COURT, U. S.

Supreme Court, U. S.
FILED
OCT 29 1974
MICHAEL RODAK, JR., CLERK

IN THE

Supreme Court of the United States

October Term, 19

No. 74-500

REMSCO ASSOCIATES INCORPORATED,
a New Jersey Corporation,
Petitioner,

v.

BEAVER FALLS MUNICIPAL AUTHORITY,
Respondents.

PETITION FOR WRIT OF CERTIORARI TO THE SUPREME COURT OF PENNSYLVANIA

REX DOWNIE, JR.,
714 Fourteenth Street,
Beaver Falls, Pa. 15010,
Attorney for Petitioner.

BATAVIA TIMES, APPELLATE COURT PRINTERS
EDWARD W. SHANNON---SENIOR REPRESENTATIVE
HAROLD L. BERKOBEN, REPRESENTATIVE
1701 PARKLINE DR., PITTSBURGH, PA. 15227
412-881-7463

INDEX.

PAGE

Petition for Writ of Certiorari 1

A. Opinions Below 1

B. Jurisdiction 2

C. Questions for Review 2

D. Constitutional Provisions and Statutes Involved 2

E. Statement of Case 2

F. Raising of Federal Question 3

G. Reasons for Granting the Writ 4

Appendix A—Petition for Allowance of Appeal Pursuant to Rule 62 10

Appendix B—Petition Under Rule 62 for Leave to File, *Nunc Pro Tunc*, a Petition for Reconsideration of Denial of Allocatur 14

Appendix C—Order of July 30, 1974 17

Appendix D—Excerpts of the Transcript of Testimony of Edward Schumann 19

Appendix E—Opinion of Judge Rowley Filed in the Beaver County Court of Common Pleas May 9, 1973 . 30

Order 40

Table of Cases.

American Airlines Inc. v. Louisville, 269 F2d 811 7

Amicria Society Navegazione v. Chilean Nitrate & Ludine Sales Corp., C.A.N.Y. 1960, 274 F2d 805, cert. den. 80 S. Ct. 1612, 363 US 843, 4 L. Ed. 2d 1727 7

Galt v. Libby Owens Ford Glass Co., C.A. Ill. 1967, 376 F2d 711 ..... 5, 8

John Monte Company v. Southern Delaware County Authority, 321 F2d 870 (1963) 4, 5

Litton RCS Inc. v. Pennsylvania Turnpike Commission, 376 F Supp. 579 (1974) 6

PAGE

Marcy Lee Mfg. Co. v. Cortley Fabrics Co., C.A.N.Y. 1965, 354 F2d 42 7

Prima Paint Corp. v. Flood & Conklin Mfg. Co., C.A.N.Y. 1966, 360 F2d 315, Aff'd 87 S. Ct. 1801, 388 US 395, 18 L. Ed. 2d 1270 5

Robert Lawrence Co. v. Devonshire Fabrics, Inc., 271 F2d 402 (C.A. 2, 1959) 4, 9

Trafalgar Shipping Co. v. International Mill Co., C.A.N.Y. 1968, 401 F2d 568 7

STATUTES.

Federal Arbitration Act 9 USCA § 1 *et seq.* ...2, 3, 4, 5, 7, 9

Illinois Arbitration Act 8

Pennsylvania Arbitration Act 5 P.S. § 171, *et seq.* 7

28 U.S.C.A. § 1331, 1332 2

RULE.

Rule 62 of the Pennsylvania Supreme Court 8

MISCELLANEOUS.

Pennsylvania Legal Encyclopedia, § 83 Courts 6, 8

IN THE

Supreme Court of the United States

October Term, 19

No.

REMSCO ASSOCIATES INCORPORATED,
a New Jersey Corporation,
Petitioner.

v.

BEAVER FALLS MUNICIPAL AUTHORITY,
Respondents.

PETITION FOR WRIT OF CERTIORARI TO THE SUPREME COURT OF PENNSYLVANIA

Petition for Writ of Certiorari

Petitioner Remsco Associates, Incorporated, a New Jersey Corporation prays that a Writ of Certiorari issue to review the decrees of the Supreme Court of Pennsylvania dated May 13, 1974 and July 30, 1974.

A. Opinions Below

The opinion of the Court of Common Pleas of Beaver County of May 7, 1973 is set forth in the Record. No Opinions were filed by the Superior or Supreme Courts of Pennsylvania.

B. Jurisdiction

The date of the Decree appealed from is July 30, 1974 in the Pennsylvania Supreme Court. Jurisdiction of this Court is invoked under 28 USCA § 1331, 1332.

C. Questions for Review

Where diversity and jurisdictional requisites of Federal jurisdiction are present in a matter touching upon commerce are State Courts bound to apply the Federal Arbitration Act in ruling upon a Petition to modify an award of a Board of Arbitrators?

Where State Appellate Courts by successive *per curiam* orders fail to recognize on the Record the Federal question stated above and fail to allow *nunc pro tunc* a Petition for Reconsideration of said Federal question, does the United States Supreme Court have jurisdiction to order reconsideration of the Federal Question?

D. Constitutional Provisions and Statutes Involved

Federal Arbitration Act 9 USCA § 1 *et seq.*

E. Statement of Case

This appeal arises out of a municipal waste plant construction contract executed on September 28, 1967, between appellant and appellee for mechanical work of the value of $786,200.00. Remsco thereafter claimed damages in the nature of increased costs and loss of efficiency of the owner for a completion overrun of 273 days. The matter was submitted to a Board of Arbitrators which filed an award in favour of Remsco in the amount of $32,000.00 plus interest on September 7, 1972. The Court of Common Pleas of Beaver County, Pennsylvania, granted owners petitions to

modify by an order dated May 7, 1973, which struck the award of damages of $32,000.00 "on the ground that the majority of the arbitrators made an error in law in awarding damages of the plaintiff." Thereafter Remsco filed its appeal with the Pennsylvania Superior Court on June 19, 1973. This appeal stated, *inter alia*, the following query:

> 1. Q. Where parties to arbitration are from Pennsylvania and New Jersey, concerning a contract in amount of $786,200.00, upon which an arbitrators award issued in the amount of $32,000.00 does the Superior Court have jurisdiction to apply Federal Law in determining whether the award may be modified?
> A. Yes.

Appellant's brief assigned as error the failure of the Court of Common Pleas of Beaver County its failure to follow the Federal Arbitrators Act 9 USCA § 1, 2, 10, 11 which does not allow modification for errors in law. § 10, 11. On December 1973, at 394 April Terms, 1973, the Superior Court denied, *per curiam*, Remsco's appeal, filing no opinion. On January 29, 1974, Remsco filed a petition for allowance of appeal with the Supreme Court of Pennsylvania at No. 534 Allocatur Docket, and on May 13, 1974, the order "Petition Denied, Per Curiam" was filed. No opinion was filed. On January 17, 1974, Remsco filed with the Pennsylvania Supreme Court, a Petition to file, *nunc pro tunc* a Petition for Reconsideration of denied of allocatur filed. This petition was denied *per curiam* on July 30, 1974. No opinion was filed.

F. Raising of Federal Question

The Federal Question herein was raised on Appeal to the Pennsylvania Superior Court of the Order of May 7, 1973 of the Court of Common Pleas, Beaver County, Pennsylvania. See Statement of Case, above.

G. Reasons for Granting the Writ

The Pennsylvania Supreme Court has misconstrued the Federal Rules and Federal Arbitration Act by failing to reconsider the confirmation of an Order striking an Arbitrators Award which was subject to Federal jurisdiction and which was struck contrary to the terms of the Federal Arbitration Act.

> The Federal Arbitration Act 9 USCA § 2 declares itself to be applicable to "a contract evidencing a transaction involving commerce" by declaring that "a written provision . . . to settle by arbitration" a controversy arising from such a contract shall be "valid, irrevocable and enforceable".

The Act in § 1 thereof states " 'commerce' as herein defined, means, commerce among the several states . . ."

This Act has been held to create a body of "national substantive law":

> *Robert Lawrence Co. vs. Devonshire Fabrics, Inc.*, 271 F2d 402 (C.A. 2, 1959) at p. 409.

In the Federal Court system, jurisdiction has been assumed upon findings of diversity of citizenship, jurisdictional amount, and a contract evidencing a transaction involving commerce.

> *John Monte Company vs. Southern Delaware County Authority*, 321 F2d 870 (1963) p. 874.

In the instant case, diversity is present (R. 6a, 7a), as is the jurisdictional amount *i.e.* $32,000.00.

Federal Courts have decided the "commerce" question where there is a showing of substantial movement of services or goods across a state line.

Prima Paint Corp. vs. Flood & Conklin Mfg. Co., C.A. N. Y. 1966, 360 F 2d 315, Aff'd 87 S. Ct. 1801, 388 US 395, 18 L. Ed. 2d 1270.

Monte vs. Delaware, supra.

Galt vs. Libby Owens Ford Glass Co., C.A. Ill 1967, 376 F2d 711 at pp. 713-714.

In the instant case Remsco's contract with the Authority was for $786,200.00 worth of mechanical work. Contract Paragraph 6-E. Items were purchased by Remsco in New Jersey for delivery to the job site in Pennsylvania (18a-22a, 25a-26a, 26a-28a, 35a-37a). Edward Schuman for Remsco testified at the pages above to lump sum values of equipment purchased for the job as follows: culorination equipment: $37,500.00, chemical storage and feed: $50,600.00, flocculation and sludge equipment: $79,000.00, mixers $10,000.00; filter sand : d gravel: $52,000.00, pump and pumping equipment $55,500.00, iron pipe valve and sluice gates: $199,000.00, butterfly valves: $183,000.00. The labor was necessarily purchased in Pennsylvania by Remsco from its New Jersey Office. Therefore, under the *Prima Paint* and *Monte* cases above it is apparent that the dispute in question had sufficient contacts with "commerce" as defined, to provide the necessary jurisdictional element for application of the Federal Arbitration Act.

Now the question arises: should, must a Pennsylvania Appellate Court apply the Federal Law as outlined above to a matter previously decided exclusively under Pennsylvania law?

Petitioners affirm this query, primarily because of the wide range given to Federal Law in matters legislated on the United States Congress touching powers vested in Congress under the commerce clause. While separate

agencies and courts have been largely responsible for administering this corpus of Federal Regulation, petitioner can discover no authority which dictates that Pennsylvania Appellate Courts cannot apply Federal Law. To explore all the various areas in which State Courts do apply peculiarily Federal Law would unnecessarily lengthen this brief: suffice it to quote Pennsylvania Legal Encylopedia, § 83 Courts:

> On the other hand, the United States Supreme Court is the final arbiter with respect to federal questions, and state courts are bound to follow its decision. *For example, the Pennsylvania courts are controlled by decisions of the United States Supreme Court on matters affecting interstate commerce.* State courts are bound to conform their decisions to those of the Supreme Court of the United States on all questions involving the construction of the United States Constitution and United States statutes. (Emphasis supplied)

See also Litton RCS Inc. v. Pennsylvania Turnpike Commission, 376 F Supp. 579 (1974) at pp. 585, 586.

Proceeding from the conclusion that Federal Law is applicable to matters touching commerce, and adverting to the definition of commerce set forth above, the question then comes, what is the applicable substantive Federal Law, does it conflict with State Law, and, which if either, must yield?

The Court of Common Pleas struck Remsco's $32,000.00 award upon the following basis:

> "For these reasons, we are of the opinion that the plaintiff's sole remedy under its contract with the defendant for the delays in construction encountered on this project was to obtain an extension of time. For this reason, we are of the opinion that the majority of the arbitrators made an error in law in awarding damages to the plaintiff." (Opinion p. 40).

Thus an initial query is, assuming *arguendo* that the Arbitrators committed an error in law, is that grounds for modifications under the Federal Arbitrators Act? The answer is no. First, § 10 and 11 of that Act fail to allow for modification of award or a mistake in law. By enumerating, fraud, partiality, misconduct in § 10 and miscalculation, lack of submission, and imperfections of form is § 11, mistakes of law are excluded as a basis for modification.

Secondly, the Federal decisions on the matter reach a similar result. While an arbitrators award may be overturned for a manifest disregard of law or misbehavior of arbitrator (*Trafalgar Shipping Co. vs. International Mill Co.*, C.A.N.Y. 1968, 401 F 2d 568), a mistake of law is insufficient to warrant modification or vacations under 9 USCA § 10 or 11

> *Marcy Lee Mfg. Co. vs. Cortley Fabrics Co.*, C.A.N.Y. , 5, 354 F 2d 42.
>
> *Amicria Society Navegazione vs. Chilean Nitrate & Ludine Sales Corp.*, C.A.N.Y. 1960, 274 F 2d 805, cert. den. 80 S. Ct. 1612, 363 US 843, 4 L. Ed. 2d 1727.

On the other hand, the Court below ruled upon the Pennsylvania Arbitration Act 5 P. S. § 171, *et seq.* which provides that an award against the law sufficient to warrant a judgment *N. O. V.* or a jury verdict may be modified by the Court.

While no case precisely on the point raised by this appeal has been found, the momentum of the plenary exercise of Federal powers under the commerce clause has been held to have supremacy over state law. Thus in interpreting a "transaction involving commerce" the Sixth Circuit Court of Appeals stated that "Kentucky law and policy must yield to paramount Federal law . . ." (*American Airlines Inc. vs. Louisville*, 269 F2d 811, p. 17).

While the above could be regarded as obiter since the Court appeared to reach its decision based on interpretations of Kentucky Law, the Seventh Circuit clearly ruled that the Federal Act applied to a diversity action involving a dispute arising in Illinois. In this case the District Court had granted a preliminary injunction to stay arbitration under the Illinois Arbitration Act in the face of a contractual agreement to arbitrate. The Circuit Court ruled the injunction under the Illinois Act to be unwarranted interference with the Federal Act. *Gall vs. Libby Owens Ford Glass Co.*, 376 F 2d 711 (1967).

These decisions bring us full circle to those cited in P.L.E. § 83 Courts which state that Pennsylvania Courts are controlled by decisions of the United States Supreme Court on matters touching commerce.

Thus it appears that petitioner was entitled to the award of the Arbitrators free from any modification for legal error, assuming one existed.

On this ground alone, the Order of the Court below should have been reversed on this ground lies the federal question should not the Pennsylvania Appellate Courts have taken cognizance of the apparent disparity between Federal Arbitri Law and the opinion of the Court of Common Pleas of Beaver County.

Therefore the Federal Question recited in (e) above was properly raised before the Pennsylvania Superior Court in the form given in (e) above, and again before the Pennsylvania Supreme Court via its review of Appellant's Briefs pursuant to Rule 62 of the Pennsylvania Supreme Court under which copies of briefs submitted to the Superior Court were furnished with the Petition for allowance of appeal. The same question was raised in petitioner's Petition for Oral Argument in Paragraph B, E and F.

That, under *Robert Lawrence Co., supra,* the State Courts are bound to apply the Federal Arbitration Act would seem to be beyond question. Petitioner therefore assigns as cause for the granting of this Petition that:

1. The *per curiam* decisions of the Pennsylvania Appellate Courts fail to even assay the Federal Question.
2. The result reached operates to violate the Federal Arbitration Act by allowing the award—which touches commerce—to be nullified by a finding of error of law.
3. That the hearing and disposition of that Federal Question is mandated by the strong Federal policy established by the Federal Policy established by the Federal Arbitration Act so that a reconsideration of the Appeal of Remsco to the Pennsylvania Supreme Court should be ordered.

Respectfully submitted,

REX DOWNIE, JR.,
Attorney for Appellee.

APPENDIX A

Petition for Allowance of Appeal Pursuant to Rule 62

(Filed Supreme Court, Western District, Pennsylvania Jan. 29, 1974.)

IN THE

SUPREME COURT OF PENNSYLVANIA

WESTERN DISTRICT

REMSCO ASSOCIATES INCORPORATED,
a New Jersey Corporation,

Appellant,

vs

BEAVER FALLS MUNICIPAL AUTHORITY,

Appellee.

No. 534 Allocatur Docket.

Superior Court No. 394 April 1973.

To the Honorable the Justices of said Court:

Now COMES Rex Downie, Jr., Esq., Counsel for Remsco Associates Incorporated and brings the following Petition for Appeal on grounds set forth as follows:

1. Petitioner is Remsco Associates Incorporated, a New Jersey Corporation.

2. On the 3rd of January, 1974 the Superior Court of Pennsylvania affirmed per curiam the Order of the Court

of Common Pleas of Beaver County, Pennsylvania dated May 8, 1973 which modified the Arbitrators Award in favor of Remsco Associates in the amount of $32,000.00 Dollars by striking therefrom said Award of $32,000.00 Dollars.

3. This Petition is prayed for by reason of the following particular arguments:

a. That the opinion of the learned lower Court and its affirmation by the Superior Court is contrary to decided case law of the Commonwealth of Pennsylvania as handed down by Your Honorable Court: Gasparini Excavating Company, Appellant v. Pennsylvania Turnpike Commission, 409 Pa. 465 (1963); Henry Shenk Co. vs. Erie Co., 319 Pa. 100 (1935); McDevitt v. McDevitt, 356 Pa. 18 (1950) and Pennsylvania Turnpike Commission v. Smith, 350 Pa. 355 (1944).

b. That the Opinion of the lower Court as affirmed fails to properly construct the construction contract entered into between the parties in this litigation in that the learned lower Court has ruled that Appellant is by law prevented from claiming damages for delay of construction even though the same Contract allows for claiming of liquidated damages on the part of the owner Appellee and said owner Appellee did in fact claim liquidated damages in the Arbitration Hearing.

c. That the learned lower Court in its Opinion as affirmed by the Superior Court made a finding of fact as to foreseeability of delay whereas the Arbitration Act of 1927 allows for modification of an Award only for a manifest errors of law and reposes findings of fact in the discretion of the Arbitrators.

d. That the learned lower Court as affirmed by the Superior Court failed to properly construct the construction contract in that they had applied the rule of the Henry Shenk Co. vs. Erie Co., 319 Pa. 100 (1935) despite the fact that the contract in the Shenk case is clearly different than the one in the instant case and that the Shenk case is clearly distinguishable upon its factual basis from the case at hand.

e. That the Superior Court failed to consider the provisions of Federal Law and the Federal Arbitration Act in ruling upon the decision of the lower Court.

f. That the learned lower Court as affirmed by the Superior Court erroneously held that Appellant is bound by law to anticipate the failure of the owner to prosecute the work so as to bring it to timely completion.

WHEREFORE, your petitioner prays Your Honorable Court to grant this Petition for Appeal.

Respectfully submitted,

REX DOWNIE, JR., ESQ.,
Attorney for Appellant.

Appendix A—Petition for Allowance of Appeal Pursuant to Rule 62

No. 1019

IN THE

SUPERIOR COURT OF PENNSYLVANIA

REMSCO ASSOCIATES INCORPORATED,
a New Jersey Corporation,
Appellant

vs.

BEAVER FALLS MUNICIPAL AUTHORITY.

No. 394 April Term, 1973.

Appeal from the Order of the Court of Common Pleas, Civil Action, Law, of Beaver County, at No. 154 of 1970.

Per Curiam Filed: January 3, 1974.

Order affirmed.

APPENDIX B

Petition Under Rule 62 for Leave to File, *Nunc Pro Tunc*, a Petition for Reconsideration of Denial of Allocatur

(Filed—Supreme Court Western District, Pennsylvania June 17, 1974.)

IN THE

SUPREME COURT OF PENNSYLVANIA

WESTERN DISTRICT

REMSCO ASSOCIATES INCORPORATED, a New Jersey Corporation,

Appellant,

vs.

BEAVER FALLS MUNICIPAL AUTHORITY,

Appellee.

No. 534 Allocatur Docket.

To the Honorable the Judges of said Court:

Now COMES Rex Downie, Jr., Esq., counsel for Remsco Associates Incorporated and brings the following Petition:

1. That subsequent to the ruling of Your Honorable Court on May 13, 1974 it was necessary for local counsel, Rex Downie, Jr., Esq., to proceed to the City of New York to meet with the Officers of Remsco Associates Incorporated and their Corporate counsel in the Offices of Attorney Max

Appendix B—Petition Under Rule 62 for Leave to File, Nunc Pro Tunc, a Petition for Reconsideration of Denial of Allocatur

Greenburg of 100 Church Street, New York, N.Y. to consider and consult concerning further handling of the above captioned matter.

2. That Attorney Rex Downie, Jr., Esq., proceeded to New York on May 30, 1974 as that was the earliest date at which it was possible to consult with the Corporate Officers of Remsco together with their New York Attorney who was involved in trial prior to that date.

3. That the copy of Your Honorable Court's Order of May 13, 1974 was transmitted to Rex Downie, Jr., Esq., by regular mail and was not received by him in Beaver Falls, Pennsylvania until on or about the 16th day of May, 1974.

4. That a Petition for Reconsideration on the above Appeal was filed with Your Honorable Court under date of June 5, 1974.

5. Your Petitioner annexes hereto a Petition for Reconsideration and avers that the reasons assigned for Reconsideration are of sufficient import as to be persuasive for the Allowance of this Petition *Nunc Pro Tunc.*

Respectfully submitted,

REX DOWNIE, JR., ESQ.,
Attorney for Appellant.

Appendix B—Petition Under Rule 62 for Leave to File, Nunc Pro Tunc, a Petition for Reconsideration of Denial of Allocatur

AFFIDAVIT.

Commonwealth of Pennsylvania,
County of Beaver. } ss.:

Before me, a Notary Public, personally appeared Rex Downie, Jr., Esq., who being duly sworn according to law does depose and say that the facts set forth in the foregoing Petition are true and correct to the best of his knowledge, information and belief.

REX DOWNIE, JR., ESQ.

Sworn to and subscribed before me this 11th day of June, 1974.

VIRGINIA WOLFE,
Notary Public,
Beaver Falls, Beaver Co., Pa.,
My Commission Expires July 19, 1976.

APPENDIX C

Order of July 30, 1974

IN THE

SUPREME COURT OF PENNSYLVANIA

WESTERN DISTRICT

REMSCO ASSOCIATES INCORPORATED,
a New Jersey Corporation,

Appellant,

VS.

BEAVER FALLS MUNICIPAL AUTHORITY,

No. 534 Allocatur Docket.

Petition for Allowance of Appeal.

CERTIFIED FROM THE RECORD.

January 29, 1974, Petition of Remsco Associates Incorporated from an Order of the Superior Court at No. 394 April Term, 1973, filed.

ORDER.

May 13, 1974, Petition Denied.

PER CURIAM.

Appendix C—Order of July 30, 1974

June 17, 1974, Petition for leave to file, *nunc pro tunc*, a Petition for Reconsideration of denial of allocatur filed.

ORDER.

July 30, 1974, Petition denied.

PER CURIAM.

IN TESTIMONY WHEREOF, I have hereunto set my hand and seal of said Court at Pittsburgh, Pa. this 12th day of August 1974.

SALLY MRVOS,
Prothonotary.

APPENDIX D

Excerpts of the Transcript of Testimony of Edward Schumann

* * *

The Witness: These are best described in the bidding documents found on page 6c of the documents. And there are nine bid items. The engineers chose to bid the job broken down in this fashion.

Maybe it would be in order for me to recite where these major items were installed.

Mr. McClain: Are these to which you are referring in the possession of the Arbitrators?

The Witness: Yes.

Should I stick a dollar value on these things? In that case, I will get copies of the bid summation.

The chlorine equipment goes in the head house, $37,500. This consists of control panels and chlorination equipment for dispensing system.

Item two was chemical storage and speed equipment. This also went in the head house. The amount is $50,600. It is consisting of some storage tanks which are relatively immune to damage; and we have some dry and wet chemical feeding equipment which is very susceptible to damage, and a bunch of gears and flywheels and so forth.

Item three was fixing flocculation and sludge collection equipment in the amount of $79,000. A minor portion of that was two mixes which were installed in the head house. I would guess they had a value of $10,000.

Appendix D—Excerpts of the Transcript of Testimony of Edward Schumann

The major portion of the balance of the $69,000 was flocculation and sludge collection equipment and that was to be installed over here in the primary tanks and in the flocculation tanks. Those were tanks that I asked be made ready for us in my letter of May 29.

Once again at this point I emphasized at this point we had done nothing substantial on the job. This was our first structure that was available for us to go to work in that had anything of substance in it.

Item four was the filter bottoms, filter sand and gravel in the amount of $52,500. They are installed in the top floor of the filter building.

Item five is the pump and pumping equipment in the amount of $55,500. A minor portion of this was to be installed in the River Pumping Station, the old station, owned by the Authority. It was probably 15 years old and it was there at the time the contract was awarded. It was an old structure which we were to place two pumps into and a traveling screen.

It turned out it would have been--I am going to come to that later if it is agreeable. I would rather come back to it later if it is agreeable.

Mr. Lippe: All of these pumps are only a minor part?

The Witness: I would say 10 or $15,000 worth of pump station equipment.

Item six was iron pipe valve and sluice gates in the amount of $199,000 and there were very modest exceptions that all went in the filter pumping primary completion.

Appendix D—Excerpts of the Transcript of Testimony of Edward Schumann

Item seven was traveling water screen which was to be installed in the existing well water pump station.

Mr. Lippe: Where is this site?

The Witness: Off the site, five miles away on the river.

Mr. Lippe: All of this item seven is off the site?

The Witness: Yes. It was not a part of the arrangement at all.

Item eight was the plant instrumentation, butterfly valves and appurtenances. I would estimate that of the value two-thirds of it was installed in the filter house and one-third of it was installed in the head house.

Mr. Sohn: You didn't state this value.

The Witness: Oh, I am sorry, $183,000.

Mr. Orr: That refers to instruments?

The Witness: Item eight was butterfly values and gears.

Now, two-thirds of the value is in the filter building. This is my arbitrary guess. That is probably a bad word to use. One-third is in the head house.

That which went into the head house consisted essentially of very large control panel which had a value of approximately $50,000. It was susceptible to damage. It consisted of fiberglass and mass instrumentation and electric relays.

It was relatively simple to install as far as we were concerned but expensive. All we had to do was put it in place.

Appendix D—Excerpts of the Transcript of Testimony of Edward Schumann

Installation on the balance of items for material furnished the filter house represented a substantial part of the labor charge.

Item nine was exterior piping in the amount of $106,000. That concerned piping that was not in or under the various structures. It is commonly referred to as site piping.

I forgot, on May 29—as a consequence of the several job meetings we proceeded this date. I think I called your attention to it. We asked that the flocculation and sludge tanks be made ready for us and we would start work. We were told at the meeting on May 23rd—the Birmingham superintendent told us these tanks would be ready for us on the 12th of June; whereas we were able to set shafts and do a substantial amount of equipment setting in the period around July 8 through the 18th.

All right. We have had several meetings at this point and at this juncture we were optimistic that the job—we still thought it was possible and we wanted to refine the schedule so that we could give meaningful direction to our equipment deliveries. We had half a million dollars worth of machinery being held for us by several manufacturers, all who had been told to have it ready in the spring. We had given no releases and we were under constant pressure to ship; but we didn't have no place to ship.

Many vendors were demanding the price from us. Since we were not in a position to demand payment from the owner, we insisted that they hold it. This creates some problems as you probably know.

Appendix D—Excerpts of the Transcript of Testimony of Edward Schumann

Mr. Whitmore: You said this is your schedule?

The Witness: On the 27th day of May we communicated with the Engineer and said, it is time to refine the schedule, meaning the second schedule that you have there, the one on the right.

Mr. Whitmore: You haven't supplied any schedule—

The Witness: Yes. We have responded to this, but at this point we are trying to refine this schedule so we can tell these vendors when they are going to ship. That was the purpose. We wanted to roughset this equipment on May 29.

As a consequence of earlier conversations we were advised that the electrical contractor had no delivery date on the plant switch gear. Of course, without the switch gear, he couldn't do anything significant in terms of completing his wiring.

Mr. Lippe: May I ask: Why did that affect you?

• • •

By Mr. Downie:

Q. To carry that point one bit further: Is there a lot of labor time involved after the switch gear is delivered to get electricity into the plant so you in turn could do your hookup work? A. Yes.

The switch gear is the guts of the electrical contract, the whole power job. Until the switch gear is there, you are nowhere.

Mr. Lippe: May I ask one other question?

You mentioned refining of the schedules. Did you in fact have your own schedule?

Appendix D—Excerpts of the Transcript of Testimony of Edward Schumann

The Witness: We had an overlay right on top of that.

Mr. Lippe: Your Schedule 1 which is called the first schedule and what about the overlay for the second schedule?

The Witness: No. The first schedule got to be a concern to us right around this area. There was no point in our scheduling anything because the pricing of this equipment in the building, before it can begin, you first have to have a building. We had no building so we made no attempt to schedule anything because it had no meaning. What we did was ask for a building schedule so that we could do our scheduling. We can't survive in this atmosphere. We can't finish a job on November 1, 1968 if we haven't got a building for us to work in in May for us to put our equipment in.

The whole thing was meaningless.

When the second schedule came along, we asked the Engineer to refine and to fix dates so that we could schedule our machinery delivery—for example, at what point will the pump room floor be ready so we can set equipment there. There was no point for equipment to be there on September 1 if the slab wasn't going to be ready until the 1st of October. So, that was the thrust of it. The thrust of it all was to refine and establish some milestones.

Now, we have got a schedule with some meaning.

Let's do some refining to pull this together.

Mr. Lippe: Which schedule do you have?

Appendix D—Excerpts of the Transcript of Testimony of Edward Schumann

The Witness: I have it for both of them. At the bottom it doesn't have any meaning. It isn't subject to interpretation. It just lists items and projected dates based on this.

Mr. Lippe: As of what time?

The Witness: When I received the second schedule, a month or so went by. Then I said, now, let's refine this thing. Let's have the first elevation at this date; and let's have the second elevation at the date so we can make a meaningful schedule.

I wanted to know if this was going in the right direction.

Are we going to make it?

But, it still doesn't have enough detail to schedule on it.

Mr. McClain: Did this tie in directly with your dates, the shipping dates for equipment you mentioned prior to this?

The Witness: Yes.

For example, I point out on the control panel, it had a value of $50,000 and that went relatively high up in the head house. I think there were two or three elevations below it. There was no point in shipping the thing to the job site to get there on August 1 and then find out that the floor on which it was going to be placed wasn't going to be built until November or October.

This thing is as big as that wall over there and it costs $50,000. It weighed 20,000 pounds and we couldn't leave it out in the rain.

Appendix D—Excerpts of the Transcript of Testimony of Edward Schumann

By Mr. Downie:

Q. Was the Engineer aware of your scheduling, purchasing and shipping problems? A. Yes.

Mr. Sohn: Will you pause for one minute.

(Off the record.)

Mr. Sohn: Is 1:30 a suitable time?

We will recess until 1:30 for lunch.

Mr. McClain: May we ask how long we are prepared to go this afternoon? It will help our office commitments.

Mr. Sohn: How long can you hold on?

Mr. McClain: We will go to midnight if you people will.

Mr. Sohn: Well, we won't.

4:30 would be the latest but maybe some place in the middle of the afternoon.

Mr. McClain: And we can reconvene in the morning.

• • •

By Mr. Downie:

Q. What was the date of that? A. August 12.

Q. August 12? A. August 12.

We were able to start on October 15.

On August 16, the minutes indicated that the first floor deck in the head house would be poured on August 23 and I call your attention to the fact that the head house concrete was to have been completed in accordance with the second schedule by mid August.

Appendix D—Excerpts of the Transcript of Testimony of Edward Schumann

So the first floor deck was going in a week after all of the concrete in the building was to have been finished.

August 22, our daily diary indicates we have finally finished setting wall sleeves in the head house. At this juncture 10 months of the time had elapsed and had been used and we are just finishing the sleeve settings which should normally be done the first 60 days.

Q. Why couldn't you set them before that time?

* * *

Mr. McClain: Mr. Schumann, at that point had that sand envelope been provided for you in the original specifications of your original contract?

The Witness: No. This was extra work.

The Witness: Yes.

Mr. McClain: What was the cost of that to you?

The Witness: I estimated it to be $1,000.

Mr. McClain: This involves what, putting sand in the trenches around the pipe?

The Witness: I estimated that the extra cost for the jack hammering of the earth to be $1,000.

Yes, that was to keep it from freezing.

* * *

related it to this dollar amount; is that correct?

The Witness: Yes.

Mr. McClain: So, this is the ordinary business practice for you and it is an allocation of percentage?

The Witness: Yes. It is an attempt too. I think that says it.

Appendix D—Excerpts of the Transcript of Testimony of Edward Schumann

Mr. Whitmore: I personally would like to hear a breakdown of this because I think this is most significant.

Mr. Downie: Go ahead and give it.

The Witness: Should we continue with the explanation then?

Mr. Downie: Yes.

You can conclude by giving the gross sales for Remsco in '68.

The Witness: Our total annual overhead for the period ending November 30, 1968, $332,405.65.

Q. What is your overhead; what does that consist of? A. It is all items on the company books that are not direct labor and material charged to a job.

Q. Do you have an office in New Jersey? A. Yes.

Q. Office personnel? A. Yes.

Q. There is your salary and the salary of other management personnel? A. Yes.

Q. Draftsmen? A. Yes.

Q. And things of that nature? A. Yes, everything that constitutes the management that is not directly charged to a job.

Q. Therefore, you can take the annual overhead and divide by 365 and determine what the overhead per day is and multiply that by the fraction of $803,000 and divide by 3.5 million dollars, that represents overhead per day that might be reasonably charged to this job and that number works out to be $213 per diem? A. Yes.

Q. The overhead per day reasonably chargeable to this job? A. Yes.

Appendix D—Excerpts of the Transcript of Testimony of Edward Schumann

Now, I had this extended to a five digit number by calculating when I was in my motel room. I realized that this collection date was based on notes not to proceed, not the award. So, my arithmetic was only on 298 days instead of 365.

I have corrected it on the slide rule and my number is $213. It might be $214 or $212, give or take a dollar or two.

The job was to have been completed in 365 days; whereas it actually took 638. So, the job dragged on for an excess of 273 days.

> Mr. Whitmore: Was this 638 days the last part of this due to the malfunction of the BIF equipment?

• • •

APPENDIX E

Opinion of Judge Rowley Filed in the Beaver County Court of Common Pleas May 9, 1973

ROWLEY, *J.*

The defendant, Beaver Falls Municipal Authority, has presented a petition pursuant to § 11 of the Arbitration Act of 1927, Act of April 25, 1927, P. L. 381, No. 248, § 11, 5 P. S. § 171 (hereinafter referred to as the Arbitration Act) asking that the Court make an order modifying an arbitrators' award entered in favor of the plaintiff, Remsco Associates Incorporated. The plaintiff filed an answer to the defendant's petition and following the filing of written briefs and oral arguments by counsel, the matter is before us for disposition.

On September 28, 1967, the defendant, as owner, entered into a written contract with the plaintiff, as one of the prime contractors, for the mechanical work in connection with the construction of a water filtration plant. In addition to plaintiff's contract there was a General Contractor and four other prime contractors. Plaintiff's contract provided that all work was to be completed within 365 consecutive calendar days following receipt of written notice to proceed. The contract also provided that time in this regard was of the essence. The engineer on the project notified the plaintiff, in writing, to proceed with the work effective November 1, 1967. However, by reason of delays in the work, the project was not completed or plant operations commenced by the defendant until about May 14, 1969. The plaintiff thereafter presented a claim for additional expenses which it alleged were unnecessary and were caused by the failure of the defendant, as owner, to compel compliance by the general contractor and other

prime contractors with the time requirements of the contract. The matter was eventually submitted to a board of arbitration pursuant to paragraph 46 of the "general conditions" of the contract. After a number of hearings, at which evidence was presented by both parties, the Board, in a 2 to 1 decision, entered an award in favor of the plaintiff.[1] In its petition for modification, the defendant asks that the Court set aside the arbitrators' award in favor of the plaintiff for damages resulting from the delay in completion of the contract work.

Although paragraph 46 of the "general conditions" of the contract, which provides for arbitration, states that the award of the arbitrators "shall be final, binding and conclusive upon all parties without exception or appeal" both parties agree that the Arbitration Act is applicable and the Court may review the award in accordance with the terms of the Act. Section 16 of the Arbitration Act provides that it is applicable "to any written contract to which the Commonwealth of Pennsylvania, or any agency or subdivision thereof, or any municipal corporation or political division of the Commonwealth shall be a party." In *Acchione v. Commonwealth*, 347 Pa. 562 (1943) the Court held that § 16 of the Arbitration Act is mandatory and is a part of any contract to which the Commonwealth or any of its agencies is a party. The Court also held that this was so even though the contract itself provides that an

[1] All three arbitrators joined, however, in awarding the plaintiff interest on the final payment made by the defendant to the plaintiff under the contract. This award of interest has not been challenged by the defendant, either in its written brief or at oral argument.

arbitration award should be final and conclusive and specifically states that there shall be no right of appeal. Also see: *J. A. Robbins Company, Inc. v. Airportels, Inc.*, 418 Pa. 257 (1965); *Seaboard Surety Company v. Commonwealth*, 345 Pa. 147 (1942), and *Philadelphia Housing Authority v. Turner Construction Co.*, 343 Pa. 512 (1942).

The scope of our review is set out in § 11 of the Arbitration Act as follows:

> "In either of the following cases the Court shall make an order modifying or correcting the award upon the application of any party to the arbitration:
>
> • • •
>
> "(d) Where the award is against the law, and is such that had it been a verdict of the jury the Court would have entered different or other judgment notwithstanding the verdict.
>
> "The Court may modify and correct the award or submit the matter to the arbitrators."

In the case of *McDevitt v. McDevitt*, 365 Pa. 18 (1950), at page 21, the Court said:

> ". . . But in the present instance it seems to be agreed by both parties that the arbitration under the partnership agreement was to be governed by the Act of April 25, 1927, P. L. 381; that Act provides (section 11 (d)) that the Court shall modify or correct the award upon the application of any party to the arbitration where the award is against the law and is such that had it been a verdict of the jury the Court would have entered a different or other judgment notwithstanding the verdict; therefore mistakes of law, but *only* mistakes of law, may be rectified on appeal:"

Appendix E—Opinion of Judge Rowley Filed in the Beaver County Court of Common Pleas May 9, 1973

We are required to draw all inferences of fact in favor of the plaintiff since it has received the award of the arbitrators. *Pa. Tpk. Comm. v. Smith*, 350, 355 (1944).

The defendant's contention is that the contract between the parties provides the sole remedy available to the plaintiff for a delay in the work was an extension of time. This argument is based upon paragraph 39 of the "General Conditions" of the contract, which reads as follows:

> "If the Contractor is delayed at any time in the progress of the work by any of the following, the time of completion shall be extended for such reasonable time as the Engineer decides.
>
> "(a) By any act or neglect of the Owner or the Engineer or an employee of either.
>
> "(b) By any separate Contractor employed by the Owner.
>
> ". . .
>
> "No such extension shall be made for a delay occurring more than seven (7) days before claim therefor is made in writing to the Engineer."

The defendant cites the case of *Henry Shenk Co. v. Erie Co.*, 319 Pa. 100 (1935) in support of its contention. In that case the Court held that the plaintiff-contractor's sole remedy was an extension of time and he was not entitled to monetary damages for delay in completion of the contract. That contract contained a provision which was practically identical in all material respects with paragraphs 39 of the "General Conditions" in the contract now before us. In the *Shenk* Case the Court said, at pages 103-106:

Appendix E—Opinion of Judge Rowley Filed in the Beaver County Court of Common Pleas May 9, 1973

". . . in this State we have held that where there is doubt as to the interpretation or application of the provision of a contract with public authorities *'The contract will be interpreted in favor of the public:' Com. v. Nelson-Pedley Const. Co.*, 303 Pa. 174, 180. There are certain impediments to the contractual power of municipal officers which everyone who deals with them is bound to know and be governed by. When such officers do acts for which they as individuals may be personally liable, such acts, in determining whether liability is to be imposed on a municipality, are governed by different rules if done in furtherance of a governmental function by a government agent, or if the officer, in acting, is subservient to or controlled by a supervisory body such as a Court. (Emphasis supplied).

". . .

"The contract contained a provision relative to delays by the acts or neglect of the owner, architect, or other contractor or for any delays incident to the work. The rule relative to delays in the prosecution of work by an act or neglect of the owner, architect, or other contractors, or changes in the work and damages for wrongful acts of neglect has been thus stated. *In construction work, an owner does not generally guarantee or indemnify against loss occasioned by the delays of independent contractors connected with the work which may be reasonably anticipated.* The owner fulfills his duty when he selects as contractor a person generally known as responsible. Where contracts contain a provision against delay of other contractors or other incidents of the work, which provide in substance as this one does for no liability on the part of the owner for delays of contractors or changes in the work, such provision includes delays of other contractors in connection with the work, or delays which are covered by the contract or reasonably anticipated from the circumstances attending the project: Restatement of Contracts, section 315 (1) (b); see *Goss v. Northern*

Pac. Hosp. Assn., 50 Wash. 236; *Thompson v. St. Charles Co.*, 227 Mo. 220. *But such provisions have no reference to an affirmative or positive interference on the part of the owner or his representative apart from the contract, or ordinarily to a failure to act in some essential matter necessary to the prosecution of the work unless delay in performance is contemplated by the contract; these interferences or failures may cause damages in other ways than that contemplated by the provision against delays:* (Emphasis supplied.)

"Where a party under a delay and time extension provision on entering a contract foresees or should foresee that the work might be delayed by the failure of the owner or another contractor to perform, 'the remedy therefor . . . [is an] extension of time on the part of those who perform the work, and the presumption arises that this was intended to measure the rights of the contractor thereunder'.

"The general rule as to affirmative or positive acts is where they materially interfere with the forwardness of the work, or cause other damage, the owner is liable, or as to negative action where the execution of such contract is dependent upon something essential, whiel is to be performed by the owner, the default of the owner for an unreasonable time, resulting in damages to the contractor, may render the owner liable for such damages.

"While it is true the contract must be regarded as furnishing the exclusive measure of compensation for the work done or damages suffered, actual damages apart from it which result from the employer's acts or failures should not fall on the contractor. *It may be stated as a general rule that where an owner by an unwarranted positive act interferes with the execution of a contract, or where the owner unreasonably neglects to perform an essential element of the work in furtherance thereof, to the detriment of the contractor, he will be liable for the damages resulting therefrom.*" (Emphasis supplied.)

Appendix E—Opinion of Judge Rowley Filed in the Beaver County Court of Common Pleas May 9, 1973

In the *Shenk* Case the Court found that there were two distinct and separate categories of delay. In one, the delay was caused by the failure of other contractors on the job to perform and certain acts of the architect which delayed progress of the work. The other category of delay was that caused by the County Commissioners' failure to promptly let, and obtain Court approval, of contracts for other necessary portions of the work. The Supreme Court held that neither of these types of delay rendered the County liable. The Court pointed out that the County, as owner, had not taken any affirmative steps to cause the delay of the other contractors or the action of the architect. Likewise, in the case of *Emporium Area Joint School Authority v. Anundson C. B. S.*, 191 Pa. Super. Ct. 372 (1959), rev'd on other grounds, 402 Pa. 81 (1960), the Superior Court held that the Joint School Authority could not be held liable for delays in completion of construction, which delays were caused by actions of other contractors, the architect and the job inspector. We are of the opinion that the *Shenk* Case and the *Emporium* Case control the factual situation presented by the record in the case before us. Considering the record in the light most favorable to the plaintiff, it appears that the delay in completion of the work was due to the failure of the general contractor and the project engineer to promptly and efficiently schedule and coordinate the work of the various crafts and contractors so as to complete the work on time. It appeared that the job was shut down for some period of time during the winter months, although the plaintiff argues that the shut down by the general contractor was not necessitated by the weather conditions. In addition, the plaintiff also contends that at least one of the subcon-

tractors hired by the general contractor for some of the work was incompetent and failed to have a sufficient number of men on the job to promptly complete that portion of the work. These are the same kind of delays, however, which were encountered by the contractor in the *Shenk* Case and in the *Emporium* Case, *supra*. The delays of the general contractor and other independent contractors were of the type which may be reasonably anticipated by the parties to this lawsuit. The record does not disclose that the owner was guilty of any affirmative or positive interference with the plaintiff's work, nor does it disclose that the defendant-owner failed to perform in some essential matter anything which was necessary to the prosecution of the plaintiff's work. Therefore, the delays which the plaintiff complains of fall within the scope of paragraph 39 of the general conditions, set forth above, and limit the plaintiff's remedy to an extension of time to complete its own contract.

The plaintiff relies on the case of *Johnson v. Fenestra, Inc.*, 305 F. 2d. 179 (1962). That case involved a claim by a subcontractor against the prime contractor for damages resulting from a delay by the prime contractor in furnishing proper materials which were to be erected by the plaintiff-subcontractor. It is to be noted that the defendant in that case was not the owner, but was rather a prime contractor. The defendant in that case, not being a public authority, the rule that the contract must be interpreted in favor of the public does not apply. In addition, it appears from a reading of the opinion of the Court of Appeals that the contract in that case did not contain a provision for delay and extension as did the contract in the *Shenk* Case.

Appendix E—Opinion of Judge Rowley Filed in the Beaver County Court of Common Pleas May 9, 1973

Although not cited by counsel in this case, the Supreme Court considered this problem in *Gasparini Excavating Co. v. Pa. Tpk. Comm.*, 409 Pa. 465 (1963). In that case the arbitrators and the trial court refused the contractor's claim for damages said to have resulted from a delay in performance of the contract. Those decisions were based upon a provision in the contract which specifically provided that no damages would be allowed for such delays. The Supreme Court reversed and held that the contractor was entitled to damages. However, the Supreme Court, in its opinion, pointed out that the defendant-owner had actively interfered with the contractor's work by denying the contractor access to the work area which was occupied by another contractor at the time the defendant issued its order to proceed with the work. In the case before us there was no such active interference and at no time did the defendant-owner deny the plaintiff access to the work area. In its opinion, in the *Gasparini* Case, the Supreme Court characterized the conduct of the defendant-owner as coming within the exceptions pointed out in the *Shenk* Case where there has been an affirmative or positive interference by the owner apart from the contract or the failure to act in some essential matter which was necessary to complete the work properly. On the record before us, however, the conduct of the defendant-owner does not fall within either of those two exceptions.

The plaintiff argues, however, that coordination of the work between the various parties was critical to the time of completion and that time of completion was of the essence. (Paragraphs 28 General Conditions, and K-1c Special Requirements). The plaintiff further argues that

in spite of the necessity for coordination and cooperation, in order to complete the project on time, the defendant failed to take any action to enforce the various time limitations against the general contractor or other prime contractors. The plaintiff argues first, that under Paragraph 7 of the Special Conditions, the engineer had the right to order contractors to increase their efficiency and to expedite the work. However, it should be noted first that Paragraph 7 provides that "the engineer *may* order the contractors to increase their efficiency" but does not make it mandatory that he do so. The paragraph goes on to provide that "the failure of the engineer to demand such increase of efficiency, number or improvement shall not relieve the contractor of his obligation to secure the quality of the work and the rate of progress necessary to complete the work within the time required by this contract to the satisfaction of the engineer." Plaintiff also argues that under Paragraph 24 of the General Conditions, the engineer has the obligation to schedule and coordinate the work of the various contractors. However, Paragraph 24 merely provides that the engineer will observe the construction for the owner and shall decide all questions relating to amount, quality, acceptability and fitness of the work and materials. In addition, under Paragraph 28 of the General Conditions, the plaintiff is required to cooperate with other contractors on the job and fit his own work to the work of the other contractors on the job and fit his own work to the work of the other contracts as may be directed by the engineer. Thus, it would appear from the contract that the obligation to schedule and coordinate the work required cooperation between the various contractors on the job. Finally, the

plaintiff argues that the defendant had the right, under Paragraph 32 of the General Conditions, to terminate the employment of any contractor who failed "to prosecute the work . . . with such diligence as will insure its completion within the period herein specified . . ." However, the right of the owner to terminate a contract is optional and is not mandatory. The defendant cannot be faulted for failing to terminate the employment of the general contractor or any other contractor for it may well have been that such termination would have delayed the project even longer due to the necessity of obtaining a replacement.

For these reasons, we are of the opinion that the plaintiff's sole remedy under its contract with the defendant for the delays in construction encountered on this project was to obtain an extension of time. For this reason, we are of the opinion that the majority of the arbitrators made an error in law in awarding damages to the plaintiff.

For these reasons, we make the following

ORDER

Now, May 8, 1973, defendant's Petition to Modify the Arbitrators' Award is granted. The award of the Arbitrators is modified by striking therefrom the award of damages to the plaintiff, against the plaintiff, against the defendant, in the amount of Thirty-two Thousand ($32,000.00) Dollars for delay of construction.

BY THE COURT:
JAMES E. ROWLEY, *J.*

LIBRARY
SUPREME COURT

FILED
NOV 22 1974
MICHAEL RODAK JR., CLERK

IN THE

Supreme Court of the United States

October Term, 19....

No. 74-500

REMSCO ASSOCIATES INCORPORATED,
a New Jersey Corporation,
Petitioner,

v.

BEAVER FALLS MUNICIPAL AUTHORITY,
Respondents.

REPLY BRIEF TO THE PETITION FOR WRIT OF CERTIORARI TO THE SUPREME COURT OF PENNSYLVANIA

J. DAVID RAY,
EDWARD S. YOUNG,
RAY AND RAY,
700 Turnpike Street,
Beaver, Pa. 15009,
Attorneys for Respondents.

BATAVIA TIMES, APPELLATE COURT PRINTERS
EDWARD W. SHANNON---SENIOR REPRESENTATIVE
HAROLD L. BERKOBEN, REPRESENTATIVE
1701 PARKLINE DR., PITTSBURGH, PA. 15227
412-88..-7463

INDEX.

Page

Reply Brief to the Petition for Writ of Certiorari to the Supreme Court of Pennsylvania 1

Appendix A—Petition Under Arbitration Act of April 25, 1927, 5 Purdons Statutes Section 161 for a Rule and Order to Compel Performance of Agreement to Arbitrate 4

Exhibits Annexed to Petition:

A—Form of Agreement Contract No. 39 New Brighton Filter Plant Mechanical Work. Agreement made September 28, 1967 between Remsco Associates, Inc., Matawan, New Jersey and The Beaver Falls Municipal Authority 9

B—Letter of November 12, 1969, from Ledebur, Steward and McClain, to Mr. J. David Ray, Attorney-at-Law 18

Appendix B—Petition for Order Directing Arbitration 20

TABLE OF CASES.

Walters v. City of St. Louis, Missouri, 74 S. Ct. 505, 347 U.S. 231, 98 L. Ed. 660 (1954) 3

U.S. Casualty Co. v. Thomas, 186 F2d 172 (C.A. Pa. 1951) 3

STATUTES.

28 USCA Section 2101 (c) 1

Federal Arbitration Act (9 USCA Section 1 *et seq*) .. 3

In the

Supreme Court of the United States

October Term, 19....

No. .....

REMSCO ASSOCIATES INCORPORATED,
a New Jersey Corporation,

Petitioner,

v.

BEAVER FALLS MUNICIPAL AUTHORITY,

Respondent.

REPLY BRIEF TO THE PETITION FOR WRIT OF CERTIORARI TO THE SUPREME COURT OF PENNSYLVANIA

1. The Petition for Writ of Certiorari in this case has not been filed within the time provided therefor. Such petition must be filed within 90 days after the judgment or decree appealed from, 28 USCA Section 2101 (c). The Supreme Court of Pennsylvania denied Remsco Associates Incorporated's petition for allowance of appeal on May 13, 1974. Subsequently, on June 17, 1974, Remsco filed a petition, *nunc pro tunc,* for reconsideration of its original petition for allowance of appeal. This was also denied. It is the Beaver Falls Municipal Authority's contention that the 90 day period

begins as of May 13, 1974 since the peition for reconsideration was not filed within the time limit (10 days) provided for by Rule 6 of the Supreme Court of Pennsylvania, which provides, in pertinent part, as follows: "A Petition for the Reconsideration of Denial of a Petition for the Allowance of an Appeal, from the Superior Court or the Commonwealth Court, together with eight (8) copies thereof, must be filed in the office of the Prothonotary, and a copy served upon all counsel in the case, within ten (10) days after the final order of denial, unless the Court upon cause shown shall extend the time." To hold otherwise would be to allow a petitioner to extend indefinitely the time within which to petition for a Writ of Certiorari by merely filing a petition for reconsideration of appeal, *nunc pro tunc,* in the court below.

2. The controversy in this case is one which has been decided pursuant to Pennsylvania law and which involves no question or issue arising under Federal law. This action was begun in the Court of Common Pleas of Beaver County, Pennsylvania when the petitioner, Remsco, filed a "Petition Under Arbitration Act of April 25, 1927, 5 Purdon Statutes Section 161 for a Rule & Order to Compel Performance of Agreement to Arbitrate.." (Appendix A) Thereafter, Remsco filed a "Petition for Order Directing Arbitration," wherein Pennsylvania statutory authority was again invoked (Appendix B). After the arbitrator's decision was reached, Remsco filed a brief in opposition to the Beaver Falls Municipal Authority's Petition for Modification of the Award. This brief contained, at page 2, the following language: "Respondents in the instant petition agree that the arbitration award herein is generally reviewable under the terms of the Act of 1927, April 25 P.L. 21 No. 248 Section 11 *et seq.*, 5 Purdons Statutes Section 171 *et seq.*" During none of these proceedings

did Remsco choose to refer to the Federal Arbitration Act (9 USCA Section 1 *et seq*).

Remsco now petitions for a Writ of Certiorari alleging that the Pennsylvania Supreme Court failed to consider a matter which was never before the court below. Remsco is asking that the United States Supreme Court undertake to review what the court below did not decide. This is not a matter which the Court should consider. Walters v. City of St. Louis, Missouri, 74 S. Ct. 505, 347 U.S. 231, 98 L. Ed. 660 (1954). Questions which are not raised in the trial court will not be considered on appeal. Union Paving Co. to use of U.S. Casualty Co. v. Thomas, 186 F2d 172 (C.A. Pa. 1951).

The controversy was submitted to the Pennsylvania Court by Remsco pursuant to Pennsylvania law and Remsco should not now be heard to say that another body of law should have been applied. The question here presented is one which was never presented in the trial court and which would not then be properly before your Honorable Court.

3. Accordingly, it is respectfully submitted that the Petition for a Writ of Certiorari should be denied.

Respectfully submitted,

J. DAVID RAY,
EDWARD S. YOUNG,
RAY and RAY,
Attorneys for Respondent.

Appendix A—Petition Under Arbitration Act of April 25, 1927, 5 Purdons Statutes Section 161 for a Rule and Order to Compel Performance of Agreement to Arbitrate.

APPENDIX A.

PETITION UNDER ARBITRATION ACT OF APRIL 25, 1927, 5 PURDONS STATUTES SECTION 161 FOR A RULE AND ORDER TO COMPEL PERFORMANCE OF AGREEMENT TO ARBITRATE.

(Filed .....)

IN THE COURT OF COMMON PLEAS

of Beaver County, Pennsylvania

REMSCO ASSOCIATES INCORPORATED,
a New Jersey Corporation,

Petitioner,

vs.

BEAVER FALLS MUNICIPAL AUTHORITY,

Respondent.

Gen 154 1970
No. ..... of 1970

To the Honorable the Judges of Said Court:

The Petition of Remsco Associates, Incorporated, by its Attorneys Edward J. McClain and Rex Downie, Jr., respectfully represents:

Appendix A—Petition Under Arbitration Act of April 25, 1927, 5 Purdons Statutes Section 161 for a Rule and Order to Compel Performance of Agreement to Arbitrate.

1. Your Petitioner, Remsco Associates Incorporated, a New Jersey Corporation has its principal place of business at P. O. Box 176, Matawan, New Jersey.

2. Your Respondent, Beaver Falls Municipal Authority is a municipal corporation under the laws of Pennsylvania herein having its principal place of business at 1425—8th Avenue, Beaver Falls, Beaver County, Pennsylvania.

3. That on the 28th day of September 1967 Remsco Associates, Inc., a New Jersey Corporation and the above Respondent entered into a written agreement, the pertinent portions of which are annexed hereto marked Exhibit "A" and made a part hereof.

4. That the above mentioned portion provides:

> The Engineer's decision upon the amount, quality, acceptability and fitness of the work and materials shall be final and binding upon the Owner and Contractor. However, any dispute, claim, question or case involving extension of time or financial considerations if no agreement regarding such is reached, shall be referred to a Board of Arbitration composed of a representative of the Owner, a representative of the Contractor and a third representative agreed to by the first two representatives named. The discussion and award, if any, shall be final, binding and conclusive upon all parties without exception or appeal; and all right or rights of any action at law or in equity under or by virtue of this contract and all matters connected with it and relative thereto are hereby expressly waived. The arbitrators shall fix their

own compensation, unless otherwise provided by agreement, and shall assess the costs and charges of the proceedings upon either or both parties.

5. That a Complaint has arised between the parties to said contract, to-wit:

That the completion date set for Petitioners work under the terms of the subject contract was the 1st day of November, 1968 whereas the actual completion of petitioner's work was not done until the 1st day of August 1969, the overrun of ten months. This overrun was caused by the failure of performance and management by the Respondents named herein to the economic loss and damage of your Petitioner, to the amount of $70,000.00 Dollars.

6. That the above named Respondent was placed on demand by your plaintiff to proceed with Arbitration of the above named controversy by Petitioner's letter of November 12, 1969, a copy of which is annexed hereto as Exhibit "B".

7. That the above named Respondent has neglected, failed and refused to proceed to arbitration under the terms of the aforesaid covenant whereas your Petitioner has made repeated requests upon said Respondent through its counsel to submit to arbitration, and your Petitioner is ready and willing to proceed with arbitration pursuant to the covenant above set forth.

8. Your Petitioner has not defaulted in carrying out the arbitration covenant as set forth above.

Appendix A—Petition Under Arbitration Act of April 25, 1927, 5 Purdons Statutes Section 161 for a Rule and Order to Compel Performance of Agreement to Arbitrate.

WHEREFORE your Petitioner prays your Honorable Court to issue a Rule on the above named Respondents to show cause why they should not proceed in the manner and form provided for in the aforesaid Agreement.

REX DOWNIE, JR.,
Attorney for Petitioner.

RULE.

AND NOW, to-wit, this 29th day of January, 1970, upon consideration of the within Petition and Affidavit in support thereof and on Motion of Rex Downie, Jr., a Rule is issued on the above named Respondent to show cause why it should not proceed with Arbitration in the manner performed provided for the written Agreement. Service of the said Rule is to be made by Certified Mail at the principal place of business of the Respondents named above.

Rule returnable to the 18th day of February, 1970.

BY THE COURT:
JAMES E. ROWLEY, *J.*

Appendix A—Petition Under Arbitration Act of April 25, 1927, 5 Purdons Statutes Section 161 for a Rule and Order to Compel Performance of Agreement to Arbitrate.

ORDER.

AND NOW TO-WIT, this ..... day of ....., 1970, upon consideration of the within Petition, Answer and Depositions and hearing thereon, and after finding that the Arbitration Agreement was made as alleged and that Respondent has failed to arbitrate as therein provided.

IT IS ORDERED, ADJUDGED AND DECREED that Beaver Falls Municipal Authority proceed with arbitration in accordance with the manner and form provided in said written agreement and that the above named Respondent shall name its respective representative or representatives on or before the ..... day of ....., 1970 and that the respective representatives and the parties hereto shall agree upon the Third Arbitrator or before the ..... day of ....., 1970.

BY THE COURT:

....., *J.*

Exhibit A Annexed to Petition.

Exhibit A.

FORM OF AGREEMENT
CONTRACT NO. 39
NEW BRIGHTON FILTER PLANT
MECHANICAL WORK

Beaver Falls Municipal Authority

THIS AGREEMENT, made the 28th day of September in the year Nineteen Hundred Sixty-seven (1967), by and between Remsco Associates, Inc., Matawan, New Jersey hereinafter called the contractor and the Beaver Falls Municipal Authority, hereinafter called the owner.

WITNESSETH, that the Contractor and the Owner for the considerations named agree as follows:

ARTICLE I. SCOPE OF WORK: The Contractor shall furnish all the materials and perform all the work and do all else necessary to complete Contract No. 39, Mechanical Work, New Brighton Filter Plant, as shown on the drawings and described in the specifications, all addenda or bulletins thereto as prepared by Michael Baker, Jr., Inc., Consulting Engineers, Rochester, Pennsylvania, acting as and in these contract documents entitled the Engineer, and shall do everything required by this Agreement and the Contract Documents.

ARTICLE II. THE CONTRACT SUM: The Owner shall pay the contractor for the performance of Contract No. 39, Mechanical Work, New Brighton Filter Plant, subject to additions and deductions provided herein, in current funds as follows:

The aggregate of the amounts determined by applying the lump sum prices, submitted in the proposal, to the measured quantities of materials, the estimated total amount being Seven Hundred Eighty-Six Thousand and Two Hundred Dollars ($786,200.00).

ARTICLE III. COMMENCEMENT OF WORK AND TIME OF COMPLETION. The work to be performed under this contract shall be commenced on a date to be specified in a written order of the Owner of Engineer and shall be fully completed as set forth in the Instructions to Bidders, Paragraph B-8, page 3—B. Time is of the essence in this Agreement.

ARTICLE IV. LIQUIDATED DAMAGES: Should the Contractor fail to complete the work before the date set for completion, the Owner may deduct from the monies due the Contractor, the sum of Fifty Dollars ($50.00) for each Calendar day thereafter that the work remains uncompleted, which sum is agreed upon as the proper measure of liquidated damages which the Owner will sustain per diem by the failure of the Contractor to complete work at the time stipulated and this sum is not to be construed as in any sense penalty.

ARTICLE V. EXTENSION OF TIME: NO WAIVER: Should the Contractor be delayed in the completion of his work by reason of unforseeable causes beyond his control and without his fault or negligence, including, but not restricted to acts of God or of the public enemy, acts or neglect of the Owner, acts or neglect of any other contractor, fires, floods, epidemics, quarantine restrictions, strikes, riots, civil commotions or freight embargoes, the period specified for completion of the work shall be extended by such reasonable time as shall be determined by the Engineer.

No such extension of time shall be deemed a waiver by the Owner of his right to terminate the contract for abandonment or delay by the Contractor as provided in the Contract Documents or relieve the Contractor from full responsibility for performance of his obligations hereunder.

ARTICLE VI. PAYMENTS:

(a) Payment shall be made in accordance with Section 34 of the General Conditions.

(b) The term "Work Performed" in Section 34 of the General Conditions shall be construed to include only material incorporated into the project, and work performed satisfactorily to the Engineer.

ARTICLE VII. CONTRACT PROVISIONS: The Contractor hereby stipulates and agrees that he shall pay no less than the wage rates as determined in the decision of the Secretary of Labor and Industry, which wage rates are set out in the specifications, Section 12, of the Special Conditions, Minimum Wage Rates, and that he shall comply with the conditions of the Pennsylvania Prevailing Wage Act approved August 15, 1961 (Act No. 442) and the Regulations issued pursuant thereto.

ARTICLE VIII. CONTRACT PROVISIONS: The following documents, referred to herein as the Contract Documents, are incorporated herein and made a part hereof by reference thereto:

(1)	Form of Proposal	(Pps 4-C through 6-C)
(2)	General Conditions	(Pps 1-D through 21-D)
(3)	Special Conditions	(Pps 21-D through 27-D)
(4)	Technical Provisions	(Pps M-1 through M-113)

(5) Addena and Bulletins (Enumerated Below)
(6) Drawings (Enumerated Below)

This Agreement together with these documents form the contract. These documents are as fully a part of the contract as if thereto attached or herein repeated. The following is an enumeration of the drawings:

Exhibit A Annexed to Petition.

(Marginal Numbers Illegible)

1	———	Index and General Location Plan
2	38,39	Test Hole Log
3	38,39	Schematic Hydraulic Profile
4	38	Site Grading Plan
5	38	Typical Sections and Pavement Details
6	39	Exterior and Inter-Unit Piping
7	39	Exterior Piping Profiles
8	39	Exterior Piping Profiles
9	39	Exterior Piping Profiles
10	39	Plan and Profile—Waste Water Drain
11	38,39	Plan and Details—Waste Water Lagoon
12	38,39	Head House—Sub Basement Plan
13	38,39	Head House—Basement Plan
14	38,39	Head House—First Floor Plan
15	38,39	Head House—Roof Plan and Schedules
16	38,39	Head House—Elevations
17	38,39	Head House—Building Section A-A
18	38,39	Head House—Building Section B-B
19	38	Head House—Wall Sections
20	38	Head House—Stairs and Details
21	39	Schematic Alum and Chlorine Feed
22	39	Chemical Feed Facilities—Head House
23	39	Head House—Plant Control Console Details
24	39	Head House—Plant Instrumentation
25	38,39	Sedimentation and Floc Basin—Plan
26	38,39	Sedimentation and Floc Basin—Sections
27	38,39	Sedimentation and Floc Basin—Section
28	38,39	Sedimentation and Floc Basin—Section
29	38	Sedimentation and Floc Basin—Effluent Launder Details
30	38	Sedimentation and Floc Basin—Reinforcing Details
31	38	Sedimentation and Floc Basin—Reinforcing Details
32	38,39	Filter House—Part Plan
33	38,39	Filter-Pump House—Roof Plan
34	38,39	Filter-Pump House—Elevations
35	38,39	Filter-Pump House—Building Section
36	38	Filter-Pump House—Wall Sections and Details
37	39	Filter-Pump House—(Mech.) Sectional Pipe Gallery Plan
38	38,39	Filter-Pump House—Sections
39	38,39	Filter-Pump House—Sections
40	38,39	Filter-Pump House—High Service Pump House-Mechanical Plan and Section

Exhibit A Annexed to Petition.

(Marginal Numbers Illegible)

41	39	Filter-Pump House—Wash Water Trough Details
42	39	Filter-Pump House—Filter Control Console Details
43	38,39	Plan—500,000 Gallon Clearwell
44	38,39	Clearwell Sections
45	38,39	Clearwell Valve Pits
46	39,43	150,000 Gallon Wash Water Reservoir
47	39	Raw Water Intake Modifications
48	39	Raw Water Intake Modifications
49 (S-1)	38	Head House—Foundation Plan and Sections
50 (S-2)	38	Head House—Sub Basement Plan and Sections
(S-3)	38	Head House Basement Framing Plan & Sections
(S-4)	38	Head House First Floor Framing Plan & Sections
(S-5)	38	Head House Roof Framing Plan & Details
(S-6)	38	Head House Beam Schedule & Details
(S-7)	38	Head House Col. & Footing Schedule & Details
(S-8)	38	Head House, Filter House Bridge Sections & Elevations
(S-9)	38	Filter House Foundation Plan & Sections
(S-10)	38	Filter House First Floor Framing & Sections
(S-11)	38	Filter House Sections
(S-12)	38	Filter House Roof Framing Plan & Sections
(S-13)	38	Pump House Floor & Pit Framing Plan
(S-14)	38	Pump House Framing Plan Sections & Schedule
(S-15)	38	Clearwell Sectional Plan & Sections
(HVAC-1)	40	Head House First Floor Plan & Sections
(HVAC-2)	40	Head House Basement Plan & Sections
(HVAC-3)	40	Head House Sub-basement Plan, Section & Roof Plan
(HVAC-4)	40	Head House Boiler Room Plan & Sections & Section 1-1
(HVAC-5)	40	Equipment Schedules, Head House & Filter House
(HVAC-6)	40	Filter House, Operating Floor, Part Plan
(HVAC-7)	40	Filter House—Pump House First Floor, Plan, Roof Plan and Mechanical Equipment Room—Plan & Sections
(HVAC-8)	41	Filter House, Pipe Gallery, Sections & Pump House Section
(P-1)	41	Head House, Sub-basement, Floor & Roof Plan
(P-2)	41	Head House, Basement Floor Plan
(P-3)	41	Head House, First Floor Plan
(P-4)	41	Filter House, Basement Floor Part Plan
(P-5)	41	Filter House, First Floor Part Plan
(P-6)	41	Filter and Pump House—Part Plans & Roof Plan
(E-1)	42	Head House, Sub-basement Plan
(E-2)	42	Head House, Basement Floor Plan
(E-3)	42	Head House, First Floor & Pent House Plans

Exhibit A Annexed to Petition.

(Marginal Numbers Illegible)

(E-4)	42	Sedimentation Basin, Plan
(E-5)	42	Filter House, Pump Room & Filter Gallery
(E-6)	42	Filter House, Filter Gallery Sections & Details
(E-7)	42	Filter House, Pump House Gallery & Details
(E-8)	42	Filter House, Part Plan
(E-9)	42	Control Wiring Diagram
(E-10)	42	Raw Water Pumping Station Plans & Details
(E-11)	42	Electrical Site Plan

Standard Drawings bound with the Specifications:

SP-1B Typical Catch Basin Details
SP-3 General Reinforcing Notes
SP-5 Type "D" Endwall
SP-7 Concrete Pier
SP-16 Grating Detail
SP-17 T-Rail Detail
SP-22 Construction Joint Detail
SP-24 Standard Hydrant Detail
SP-27 Blocking Details
S-46 48" Reinforced Concrete Precast Manhole
SP-48 Typical Project Sign

The following is an enumeration of Addenda or Bulletins:

Addendum No. 1—Dated August 25, 1967
Addendum No. 2—Dated September 8, 1967
Addendum No. 3—Dated September 20, 1967
Addendum No. 4—Dated September 20, 1967

Exhibit A Annexed to Petition.

IN WITNESS WHEREOF, the parties hereto have executed this Agreement in four (4) counterparts the day and year as above written.

REMSCO ASSOCIATES,
INCORPORATED,
(Illegible),
Contractor.

WITNESS:
Richard (Illegible)
William F. (Illegible)

BEAVER FALLS MUNICIPAL
AUTHORITY,
Roy M. McDonald,
Chairman.

ATTEST:
John D. Ray,
Secretary.

---

* * *

knowledge or information the releases and receipts include all the labor and material for which a lien could be filed; but the Contractor may, if any Sub-contractor refuses to furnish a release or receipt in full, furnish a bond satisfactory to the Owner, to indemnify him against any lien. If any lien remains

unsatisfied after all payments are made, the Contractor shall refund to the Owner all monies that the latter may be compelled to pay in discharging such a lien, including all costs and a reasonable attorney's fee.

45. *CONTRACTOR'S CLAIMS*

Neither the Contractor nor the Surety shall be entitled to present any claim or claims to the Owner either during the prosecution of the work or upon completion of the contract, for additional compensation for any work performed which was not covered by the removed drawings, specifications and/or contract, or for any other cause, unless he shall give the Owner due notice of his intention to present such claim or claims as hereinafter designated.

The written notice, as above required, must have been given to the Engineer prior to the time the Contractor shall have performed such work or that portion thereof giving rise to the claim or claims for additional compensation; or shall have been given to the Engineer within ten (10) days from the date the Contractor was prevented, either directly or indirectly, by the Owner or his authorized representative, from performing any work provided by the contract, or within ten (10) days from the happening of the event, thing or occurrence giving rise to the alleged claim.

46. *ARBITRATION*

The Engineer's decision upon the amount, quality, acceptability and fitness of the work and materials shall be final and binding upon the Owner and Contractor. However, any dispute, claim, question or case involving extension of time or financial considerations, if no agreement regarding such is

reached, shall be referred to a Board of Arbitration composed of a representative of the Owner, a representative of the Contractor and a third representative agreed to by the first two representatives named. The decision and award, if any, shall be final, binding and conclusive upon all parties without exception or appeal; and all right or rights of any action at law or in equity under or by virtue of this contract and all matters connected with it and relative thereto are hereby expressly waived. The arbitrators shall fix their own compensation, unless otherwise provided by agreement, and shall assess the costs and charges of the proceedings upon either or both parties.

47. *ACCEPTANCE OF FINAL PAYMENT CONSTITUTES RELEASE*

The acceptance by the Contractor of the final payment shall be and shall operate as a release to the Owner of all claims and of all liability to the Contractor for all things done or furnished in connection with this work and for

* * *

Exhibit B.

LETTER OF NOVEMBER 12, 1969.

November 12, 1969.

Mr. J. David Ray,
Attorney-at-Law,
640 Fourth Street,
Beaver, Pennsylvania. 15009.

Exhibit B annexed to Petition.

Re: Beaver Falls Municipal Authority
Contract 39-Job 617-67.

Dear Dave:

I am writing in regard to your letter dated October 7, 1969, to Remsco Associates, a copy of which you sent to me under your date of October 7, 1969.

Remsco Associates have retained me and Rex Downie as attorneys for them in connection with this case.

After checking the contract thoroughly, we are of the opinion that Paragraph Twenty-nine (29) "Mutual Responsibility of Contractors" is not controlling in the demand made by Remsco Associates. For that reason this letter will constitute an immediate demand upon the Authority for binding arbitration under the terms of Paragraph Forty-six (46) of the contract.

Yours very truly,

LEDEBUR, STEWARD AND
McCLAIN,

By: .....

EJM:TCH.

APPENDIX B.

Petition for Order Directing Arbitration.

IN THE COURT OF COMMON PLEAS

of Beaver County, Pennsylvania

REMSCO ASSOCIATES INCORPORATED,
a New Jersey Corporation,

Petitioner,

vs.

BEAVER FALLS MUNICIPAL AUTHORITY,

Respondents.

No. ..... of 1970

To the Honorable the Judges of said Court:

NOW COMES REMSCO ASSOCIATES INCORPORATED, by its undersigned Attorneys, with the following Petition and prayer:

1. That on the 29th day of January, 1970, your Petitioners filed with your Honorable Court a Petition pursuant to the Arbitration Act of April 25, 1927, having effected service of the same upon the Respondents according to law.

2. That on the same date your Honorable Court issued a Rule upon the Beaver Falls Municipal Authority to show

cause why it should not proceed with Arbitration, the Rule being returnable to the 18th day of Feburary, 1970.

3. That the Statute under which your Petitioner is proceeding provides as follows:

> "The Court shall hear and determine the matter upon the Petition and Answer and Depositions, or, after hearing of the parties in open Court, as the Court may determine; and the Court, upon being satisfied that the making of the Agreement for Arbitration or the failure to comply therewith is not at issue, the Court shall make an Order directing the parties to proceed to Arbitration in accordance with the terms of the Agreement. If the making of the arbitration agreement, or the failure, neglect, or refusal to perform the same, be at issue, the Court shall proceed summarily to the trial thereof. 1927, April 25, P.L. 381, No. 248 § 3. 5 Purdons Statutes § 163.

4. Respondents have not brought into issue the existence of the Agreement and the refusal to arbitrate thereunder.

5. That your counsel for the Petitioner has notified counsel for the Respondent of the presentation of this Petition, having provided him with a copy of the same.

WHEREFORE your Petitioner prays your Honorable Court to enter an Order directing the parties hereto to proceed with arbitration in accordance with the contract between Remsco Associates Incorporated and the Beaver Falls Municipal Authority.

And he will ever pray.

EDWARD J. McCLAIN, ESQ.,
s/ REX DOWNIE, JR., ESQ.,
Attorneys for Petitioner.

Affidavit.

Commonwealth of Pennsylvania,
County of Beaver. } ss.:

Before me the undersigned authority appeared one known to me or satisfactorily identified to me as REX DOWNIE, JR., ESQ., who, being duly sworn according to law, did depose and say that the facts set forth in the within Petition and Answer to Preliminary Objections are true and correct to the best of his knowledge, information and belief, and that he executes this Affidavit for the reason that insufficient time exists to obtain execution by his client the Remsco Associates Incorporated.

And further deponent saith not.

s/ REX DOWNIE, JR., ESQ.

Sworn to and subscribed
before me this .....
day of ....., 1970

.....